

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20216411  
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Eric Sharp	Partial	Tuesday, October 11, 2022

Informational:

1 Misc

Linaweaver onsite cutting grade on East and South sides of building preparing for cement treated subgrade on parking lots. 8/11/22 ES

Linaweaver tilled in cement treatment for sub base. After treatment was applied and base compacted with sheeps foot then it was trimmed by dozer to grade. 8/17/22 ES

Linaweaver spreading and compacting type 5 base for parking lot/curbs. 8/18/22 ES

Linaweaver continuing to work on putting type 5 base down for parking lot/curbs. 8/19/22 ES

Electricians cut through subgrade and base rock for main power and light pole power. Spoke with Mr. Bridwell and informed him we would need to have those trenches brought back to grade with all type 5 rock compacted in lifts or flowable fill as to not leave a washboard parking lot from trenching. 8/25/22 ES

Electrical trenches were backfilled with AB3 and compacted. 8/26/22 ES

Phoenix had to raise some areas of subgrade around building to get it to correct depth. 8/27/22 ES

Linaweaver working on raising grade for pavement areas. Using AB3 and compacting with a roller. 10/11/22 ES

**Comments:**