

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20223181  
Address: 1401 NW RIVER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Piers/Caissons Inspection - Commercial</b>	Michael Harkins	Partial	Thursday, October 13, 2022

Informational:

1 Misc

: PRECAST FIELD LIGHT POLE BASES :  
\* PUMP WATER FROM PIERS BEFORE POURING \*  
- 10/7/22 PRECAST POLE BASE # 3 OF 27 BETWEEN FIELDS # 1 & # 2 23' DEEP  
PIER REBAR PER PLAN  
TYPE F3 -  
10/10/22 # S4 BETWEEN FIELDS 1 & 2 42" DIA, 23' DEPTH, 18 # 7 BARS  
VERTICAL W/ #4 HORIZONTAL TIES @ 12" -  
- 10/10/22 S1 FIELD 1 AT BLEACHERS 42" DIA 21' DEPTH 18 # 7 BARS VERTICAL  
W/ #4 BARS HORIZONTAL TIES, S14 BETWEEN FIELDS 5 & 6  
42" DIA 23' DEPTH 18 # 7 BARS W/ # 4 HORIZONTAL BARS @ 12" -  
: ALSO CALLED IN ON PERMIT # 20201955 :  
- 10/11/22 S2 FIELD 1 AT BLEACHERS 21' DEPTH  
S12 WEST SIDE FIELD 5/ PARKING LOT 21' DEPTH  
S13 BETWEEN FIELDS 5 & 6 23' DEPTH, ALL SAME REBAR CAGE AS ABOVE -  
  
- 10/13/22 S5 & S6 BETWEEN FIELDS 2 & 3 23' DEPTH  
S11 FIELD 5 @ PARKING LOT 21' -

**Comments:**