

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20221422

Address: 3503 SW MARKET ST, LEES SUMMIT, MO 640823505 SW MARKET ST, LEES SUMMIT, MO 640823507
SW MARKET ST, LEES SUMMIT, MO 640823509 SW MARKET ST, LEES SUMMIT, MO
640823501 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------|--------------|----------|----------------------------|
| Pavement-Aggregate Base | Ryan Heckman | Passed | Thursday, October 13, 2022 |

Informational:

1 Misc

9-16-22 RH. Aggregate started to be delivered on site for future pavement. Proof roll is scheduled for Monday at 2pm.

9-19-22 RH. Soil subgrade was proof rolled with a dump truck holding 25 tons of aggregate. Proof roll for soil subgrade did not rut or pump. Aggregate and geo grid will start being placed tomorrow.

9-20-22 RH. Geogrid was placed on the soil sub grade. Geogrid meets spec and was placed correctly before aggregate was placed.

9-21-22 RH. Aggregate base was placed today and rolled with a flat drum roller.

9-26-22 RH. Aggregate was placed for entire parking lot.

Comments: