

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222409
Address: 2126 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Friday, October 14, 2022

Corrective Action Required:

1	Misc	<p>- BED 2-ADDRESS TRUSS DAMAGED AT HANGER REPAIR TO ENGINEER SPECIFICATIONS</p> <p>ATTACH < 2 LAYERS > 3/4" PLYWOOD OR OSB GUSSET (23/32" RATED SHEATHING 48/24 EXP 1) TO ONE FACE OF TRUSS WITH (0.131" X 3.0") NAILS PER THE FOLLOWING NAIL SCHEDULE: 2 X 3'S - 2 ROWS, 2 X 4'S - 3 ROWS, 2 X 6'S AND LARGER - 4 ROWS: SPACED @ 2" O.C. USE 2" MEMBER END DISTANCE. GLUE PLYWOOD LAYERS TOGETHER PRIOR TO ATTACHING TO TRUSS.</p> <p>3/4" is actually 23/32 thick 1/2" is actually 15/32 thick this was used for repair not what engineer recommended in repair letter</p>
---	------	---

Comments: