

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222875
Address: 365 NW PATCH CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Friday, October 14, 2022

Corrective Action Required:

1	Miscellaneous Correction	Provide CS-PF exterior wall bracing great room per plan Seal fire blocking 2nd story dbl wall at stairway (trusses) Provide (6) 2x6 GT bearing at loft per plan Address notched joist rear corner garage at DWV Address 6x6 deck post not continuous per plan Nail exterior wall sheathing per code GAS SERVICE FAILED NO PRESSURE
---	--------------------------	---

Comments: