

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20220902  
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Adam Nacke	Passed	Tuesday, October 18, 2022

Informational:

1	Misc	9-26-22 AN. Water tie in was done last week 9-26-22 AN. Crew has finished the water main with a dead end fire hydrant. Waiting on plans to be approved to extend the water main. (Only sewer is getting extended) 10-6-22 AN water main is ready for testing . 10-18-22 AN. Water line and dead end fire hydrant is completed and passed all testing
---	------	---

**Comments:**