CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20214631Address:2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Punch List Inspection		Ryan Heckman	Partial	Tuesday, October 18, 2022
Informati	onal:			
1	Misc	8-28-22 RH. ESS said they grouted around 5 inlets, fixed some curb and some sidewalk. They also started on sidewalk on 150.		
		throat cleaned out ar excess concrete insid replaced 2 cracks fou	8-31-22 RH. Did walk through and found that Storm MH that need to have throat cleaned out and inside cleaned out with unfinished looking collars and excess concrete inside cleaned up. Curb in the cul de sac needs to be replaced 2 cracks found. Curb on Holbrook can be fixed small chip on edge. Asphalt in cul de sac may need replaced due to someone driving on after it was fixed.	
			b was repaired. Asphalt in cul de sac was not fixed well falling apart. Inside of Storm inlet needs addressed do to it hed when poured.	

Comments: