

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214631
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ryan Heckman	Passed	Tuesday, October 18, 2022

Informational:

1 Misc

On 3.21.2022 I observed contractor, ESS conduct a proof roll of pavement chemical stabilization.

Informational:

2 Misc

****CURB**** Performed proof roll for curbs with Larry from ESS. CMT had 20.92 tons on their truck. Had two small spots that needed to be compacted better. They dug out and recompact each spot. Proof roll passed. 3/28/22 ES

Informational:

3 Misc

On 5.11.2022 I observed ESS conducting a Proof Roll for asphalt placement using a CMT 20.69 Ton tandem truck which FAILED due to soft spots in the pavement where utility fixes had been made.

Comments: