

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211958  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Ryan Heckman	Passed	Tuesday, October 18, 2022

Informational:

1 Misc

Spalding is grading the subgrade aggregate preparing for asphalt. They are also backfilling behind the curbs.

Informational:

2 Misc

Spalding grading the subgrade base getting ready fir a proof roll tomorrow at 2pm  
May 12

Informational:

3 Misc

Redford is adjusting the sewer lids to grade. Spalding is continuing to work on the aggregate preparing for a proofroll this afternoon.

**Comments:**