

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ryan Heckman	Passed	Tuesday, October 18, 2022

Informational:
1 Misc

On Monday 4.18.2022 Use a 20.54 ton tandem truck Spalding and I completed a sub-grade proof roll for the placement of rock subgrade and it passed city standards.

On Monday 4.25.2022 Randy Spalding used a 20.77 ton tandem truck to conduct a Curb proof roll which failed. Redford was onsite adjusting the curb boxes because of the rock placement for pavement.

On Tuesday 4.26.2022 Spalding used a tandem truck to conduct a curb proof roll which passed with the exception of two soft areas which the contractor agreed to use the roller for more compression.

Comments: