

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214053  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ryan Heckman	Passed	Tuesday, October 18, 2022

Informational:

1 Misc

On Wednesday 4.27.2022 Redford installed Line 1: storm boxes 1-3, 1-4, 1-5, 1-6, and 1-7 and backfilled.

On 5.2.2022 Redford installed pipe between CI 1-6 and MH 5-1 and laid pipe up to structure 5-2 but did not have F-1 5-2.

On 5.3.2022 Redford Construction installed pipe from CI 1-7 to structure FI 1-8 and piping from CI 2-1 to ES 1-1 including structures

On 5.4.2022 Redford Construction installed Line 2 - CI 2-1, CI 2-2, CI 2-3, CI 2-4. Pipe collars were poured for Line 1, Line 2, and Line 5.

On 5.6.2022 Redford received 6 storm boxes but no installation today because of heavy rains this week and very muddy conditions

Informational:

2 Misc

On 5.9.2022 Monday Redford set boxes 2-5, 3-1, 3-2, 4-1, and 4-2

On Tuesday 5.10.2022 Redford set box 5-2 field inlet. Poured pipe collars for Lines #1, 2, 3, and 4. Poured inverts for all boxes associated with those lines.

5.11.2022 Redford poured collar for Line #5. Installed Line #6 and boxes 6-2,

6-3, and 6-4.

Informational:

3 Misc

Installing storm on line 6. Working from box 6-4 towards 6-5

Informational:

4 Miscellaneous  
Correction

Not working today, working at Hook Farms 2nd plat. 5/13/22

Informational:

5 Misc

On 6.3.2022 Redford construction installed the end section for the overflow structure to the creek. All storm sewers end sections were ripped.

**Comments:**