

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO  
64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Eric Sharp	Partial	Tuesday, October 18, 2022

Informational:

1 Misc

Steve's crew with ESS was onsite working on digging up and preparing to repair meter pits/rings/lids that have been damaged from construction equipment. 10/17/22 ES

Steve's crew with ESS was onsite again working on meter pits. Met with Eric Wiggins from WU onsite to look at options they had for repairing meter pits. The options they had available were not sufficient and we relayed as much. Spoke with Brent and Joe from WU to get black ADS pipe approved if they were unable to source the normal white ADS pipe that is used by WU. They will be allowed as long as the black ADS pipe meets or exceeds the spec of the white pipe. 10/18/22 ES

**Comments:**