

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221588
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit		Partial	Wednesday, October 19, 2022

Informational:

1 Misc

No work being done due to rain. 8/16/22 ES

Bair Excavating had a skid steer with mulcher clearing out areas back into the woods for access to install sanitary line A. 8/24/22 ES

Bair Excavating continued clearing brush and smaller treed areas to make access for sanitary sewer install. 8/25/22 ES

CFS was onsite performing compaction testing between MH A-2 and A-3 and began working onto the onsite areas. 9/9/22 ES

Schlagel onsite staking for water lines and verifying installed structure elevations. 10/18/22 ES

Comments: