

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>ESC - (Vegetation/Ground Cover)</b>	Eric Sharp	Partial	Wednesday, October 19, 2022

Informational:

1 Misc

Vegetation is being established on hillside behind villas towards retention basin. 7/11/22 ES

Next to Nature onsite seeding and laying straw mat down behind townhomes around ponds. 8/17/22 ES

Next to Nature completed laying straw mat and grass seed along Black Twig Cir. 8/19/22 ES

Areas with straw mat and seed down have begun to vegetate. 8/25/22 ES

Large portions of areas along western Black Twig Cir and Lowenstein Dr have established vegetation. Left straw wattles in place, but removed gutter buddies from Lowenstein Dr. 9/9/22 ES

Vegetation is established around western Black Twig Cir and down Lowenstein Dr. Wattles remain in place currently. 9/26/22 ES

Vegetation is established along the East side of Black Twig Cir down to Lowenstein Dr. The western side will need revegetated from back flow vault down to Lowenstein where utility work has recently been performed.

10/3/22 ES

Next to Nature onsite planting trees along west side of Black Twig Cir and Lowenstein Dr. 10/14/22 ES

Next to Nature still working on getting trees planted. 10/18/22 ES

**Comments:**