CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO

64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

ESC - (Vegetation/Ground Eric Sharp Partial Wednesday, October Cover)

Inspector: Outcome: Date:

Wednesday, October 19, 2022

Informational:

1 Misc

Vegetation behind townhomes around retention basin is established. Still no vegetation directly behind townhomes as this area is still being utilized for

construction traffic. 9/26/22 ES

Vegetation behind townhomes towards basin established. Areas directly behind townhomes were just freshest graded and have no established

vegetation. 10/3/22 ES

Next to Nature still working on getting trees planted coming up Lowenstein

along the backside of these townhomes. 10/18/22 ES

Comments: