

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Eric Sharp	Partial	Thursday, October 20, 2022

Informational:

1 Misc

Troy's crew began construction of water line 1. Made it to 22.5 bend at station 1+41.14. 10/18/22 ES

Troy's crew continued water line construction. We were able to drop the line and eliminate the 4-45 vertical bends between stations 3+18.66 3+69.69. Started lowering pipe at 22.5 bend at station 2+45.94 and brought it back up to elevation at 45 degree bend at station 3+81.36. 10/19/22am ES

Comments: