

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Eric Sharp	Passed	Thursday, October 20, 2022

Informational:	
1 Misc	Updike paving was onsite this morning and began laying base asphalt today. 10/17/22am ES
	Updike asphalt completed base asphalt on 10/17. Will return on 10/20 to complete surface once temps increase. 10/18/22 ES
Informational:	
2 Misc	On Thursday, 10-20-2022. Updike Asphalt layed surface type 2 recycle finish lift for parking lot. Tom Taylor completed the inspection. Base coarse lift was tacked before surface lift was placed.

Comments: