CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220900

Address: 1035 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811037 NW BLACK TWIG CIR, LEES SUMMIT, MO

640811039 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811041 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811043 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811045 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811047 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811049 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811051 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811055

NW BLACK TWIG CIR, LEES SUMMIT, MO 640811033 NW BLACK TWIG CIR, LEES

SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Water Service Inspection Eric Sharp Partial Friday, October 21,

2022

Corrective Action Required:

1 Misc -COMPLETE INSTALLATION AT 1033

-PROVIDE 10' of COPPER FROM METER TO BUILDING

The majority of the meter pits for this building will need to be relocated as they will be in the driveway/paved areas. ESS/Brinkmann are researching options and will email for approval if needed. 9/16/22 ES

ESS crew onsite working on moving meters. They have moved or adjusted meters for addresses 1047-1055 as of this morning and were beginning to backfill. When meters are stacked in narrow green spaces the address on the left will be the front meter. 10/21/22am ES

ESS crew continues working on moving meters and repairing damaged pits. Had finished moving and setting pits on 1043 and 1045. 10/21/22 ES

Comments: