

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
ESC - (Vegetation/Ground Cover)	Eric Sharp	Partial	Friday, October 21, 2022

Informational:

1 Misc

Codi was going to speak with Dave about what vegetation they would be putting behind sidewalk and going down along sides of retention basins. 8/1/22 ES

Crew was out laying out straw mat along Lowenstein Dr. 8/15/22 ES

Next to Nature onsite seeding and laying straw mat down along Lowenstein Dr. 8/17/22 ES

Next to Nature Finished putting straw mat down Lowenstein Dr. 8/18/22 ES

Areas where Next to Nature put seed and straw is beginning to vegetate and grow grass. 8/22/22 ES

Large portions of areas along western Black Twig Cir and Lowenstein Dr have established vegetation. Left straw wattles in place, but removed gutter buddies from Lowenstein Dr. Left gutter buddies with cinder blocks behind them along Black Twig Cir. 9/9/22 ES

Majority of area is vegetated, leaving straw wattles in place currently, but removed gutter buddies along Lowenstein Dr. 9/16/22 ES

Vegetation is established around western Black Twig Cir and down Lowenstein Dr. Wattles remain in place currently. 9/26/22 ES

Vegetation established, new areas where utilities have done work are seeded with straw in place. 10/3/22 ES

Next to Nature onsite planting trees along west side of Black Twig Cir. 10/14/22 ES

Next to Nature still working on getting trees planted. 10/18/22 ES

Next to Nature planting trees and vegetation. 10/19/22 ES

Next to Nature watering trees. 10/21/22 ES

Comments: