CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213548

Address: 2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Robb Popp Partial Wednesday, October

Commercial 26, 2022

Corrective Action Required:

1 THIRD FLOOR AREA "A"

UNITS AND CORRIDOR APPROVED

AREA "B"

UNITS AND CORRIDOR APPROVED

Corrective Action Required:

2 SECOND FLOOR AREA A

UNITS AND CORRIDOR APPROVED

AREA B

UNITS AND CORRIDOR APPROVED

Corrective Action Required:

3 FIRST FLOOR AREA A

UNITS AND CORRIDOR APPROVED ECEPT AS NOTED:

129

-SUPPORT/ SECURE ALL ELECTRICAL PER CODE,

-NAIL HOLD DOWNS IN GUEST BED -PROVIDE ANCHOR BOLTS AT SGD

-REMOVE BONDING SCREW FROM PANEL

-SEAL TOP PLATES IN MASTER

- -SEAL FIREWALL IN JOIST SPACE AT MASTER BATH
- -REMOVE 90 DEGREE BENDS FROM OVER SPANNED DRYER DUCT

AREA B

- -COMMON AREAS INCOMPLETE
- -Address fire wall damage and penetrations both sides -Seal dead spaces

Corrective Action Required:

4 ELEVATOR 1

Corrective Action Required:

5 STAIR TOWER 1

Corrective Action Required:

6 STAIR TOWER 2

Corrective Action Required:

7 STAIR TOWER 3 Corrective Action Required:

8 STAIR TOWER 4

-PROVIDE VERTICAL FIREBLOCKING MAX 10' OC AT SHARED WALL

-PROVIDE VERTICAL FIREBLOCKING MAX 10' OC AT SHARED WALL

Comments: