

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201853
Address: 514 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Joe Starlin	Partial	Monday, February 01, 2021

Informational:
1 Misc 1-28-21 11:13am The driveway approach was not poured to spec and is a fail.
2-1-21 10:35am The forms are set and the aggregate is compacted. They need to stay ADA compliant for the sidewalk. They will need to cover with blankets due to temps. I spoke with Colby about the blankets.

Informational:
2 Misc 10/26/22 Wednesday JMJ

Comments: