

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210354

Address: 2101 SW M 150 HWY, LEES SUMMIT, MO 640823902 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Ryan Heckman	Passed	Thursday, October 27, 2022

Informational:

1 Misc

11/24/2021 The contractor, ESS has Seal-O-Matic Asphalt Paving Company is applying chemical stabilization on the pavement.

11.30.2021 The contractor, ESS proof rolled the pavement using a 21.4 ton tandem truck I passed the proof roll.

On Tuesday 11/30/2021 The contractor, ESS conducted a proof roll on the chemical stabilized subgrade and passed inspection. The contractor agreed to correct two small sections marked for additional treatment.

12.7.2021 The contractor, ESS proof rolled for curb installation using a 20.4 ton tandem truck I passed the proof roll

On Wednesday 12.08.2021 ESS poured 1,455 LF of concrete curb using 80 cubic yards of concrete tested by KC Testing.

12.09.2021 Thursday ESS poured 1,586 LF of concrete curb using 90 cubic yards of concrete. Two curb inlet throats were poured.

12/10/2021 Friday ESS the remaining 13 curb inlet throats were poured using 332.43 cubic yards of concrete.

12.14.2021 the contractor proof rolled the pavement using a 19.84 ton tandem truck for asphalt application. I passed the proof roll.

Comments: