

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210354

Address: 2101 SW M 150 HWY, LEES SUMMIT, MO 640823902 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Ryan Heckman	Passed	Thursday, October 27, 2022

Informational:

1 Misc

On 11.17.2021: Mandrel Test results:

Line 1:MH 1-1 to MH 1-2 Mandrel Failed

MH 1-2 to MH 1-3 Mandrel Passed

Line 2:MH 1-1 to MH 2-1 Mandrel Passed

MH 2-1 to MH 2-2 Mandrel Passed

Line 3:MH 3-1 to MH 3-2 to MH 3-3 Mandrel passed

Line 4: MH 3-2 to MH 4-1 Mandrel passed

On 2.23.2022 Mandrel Test Results: Line 1 MH 1-1 to MH 1-2 Mandrel failed to pass through 8-inch sanitary sewer line.

On 3.9.2022 I spoke with Jonathan Myers, ESS project manager and they're going to dig down to the sewer lateral and fix the issue that's keeping the mandrel from passing through.

On 3.14.2022 ESS crew is digging up sanitary line at lateral for Lot 54. MH 1-2 has a cracked pipe and WU has asked that the entire section of pipe be replaced.

Comments: