

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215487
Address: 2002 SW 26TH TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Ryan Heckman	Passed	Thursday, October 27, 2022

Informational:

1	Misc	On 3.1.2022 Tuesday contractor, Temp Stop began mass grading the project site.
		On 3.2.2022 Wednesday contractor, Temp Stop is mass grading the project site.
		On 3.3.2022 Thursday contractor is mass grading the project site.
		On 3.4.2022 Friday contractor is mass grading the site.
		On 3.9.2022 Contractor is still grading the project site. Contractor is waiting approval on shop drawings.

Informational:

2	Misc	On 6.22.2022 Temp Stop is grading the parking lot after curb construction
---	------	---

Comments: