

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ryan Heckman	Passed	Thursday, October 27, 2022

Informational:

1 Misc

Spoke with Jarrod about starting construction at FH 060-085. If this hydrant is end of line they will leave(or place a new 8" valve) in place for tie in and move hydrant to property line. If hydrant is not end of line they will leave hydrant in place and install a new 8" gate valve to allow for a connection for tie in point. 4/20/22 ES

Informational:

2 Misc

On 6.3.2022 Redford removed all construction taps. Tied the water main into the existing water main at SW Stoney Brook Drive. The new water main line was flushed and the excavated holes were backfilled.

Comments: