

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Eric Sharp	Partial	Friday, October 28, 2022

Informational:

1 Misc

Trinity Excavating had 2 crews onsite working on clearing around existing storm basin area. Preparing to set new storm outlet structure. 10/17/22 ES

Tony's crew was working on digging out site for box 1-1. 10/18/22 ES

Tony's crew continued working on site for box 1-1. Existing 42" pipe was sitting on bedrock that had to be broken out prior to setting box 1-1. Existing 42" pipe was cracked through and needed to be banded and coupled with a short piece of 42" pipe from existing pipe removed. Elevations were off for flow line and box sits ~6" high. Will need to modify incoming flow line from box 1-2 in order to get 1-1 set on existing storm pipe. 10/19/22 ES

Tony's crew got box 1-1 set, band coupling existing piece of pipe and piece going into box added. Started running 36" pipe out towards structure 1-2(new flow will be close to 1.6%. 10/20/22 ES

Tony's crew continued on storm line 1, making it to box 1-2 with 36" HDPE line, but still don't have structure 1-2. on site to continue from this point. 10/21/22 ES

Trinity Excavating crews poured collars around 42" outlet pipe and 36" inlet

pipe in box 1-1 and poured invert. 10/27/22 ES

Comments: