

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220731
Address: 3210 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Partial	Monday, October 31, 2022

Informational:
1 Misc

9-12-22 RH. Sidewalk is formed up and aggregate is placed and compacted.

10-10-22 RH. Sidewalk is mostly poured and meets LS and ADA specification. There is one panel that is not poured yet.

10-31-22 RH. Sidewalk is still not completely finished.

Comments: