

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	Eric Sharp	Partial	Wednesday, November 02, 2022

Informational:

1 Misc

Began pressure testing A and C lines. The following segments passed:

A-3 to A-4

A-4 to A-5

A-5 to A-6

A-7 to A-8

A-5 to C-1

Segments C-1 to C-2 and A-6 to A-7 would not pass pressure test, Bair crew began digging up service laterals as they believed the issues would be there with their caps. C-1 to D-1 was not tested either, will be tested closer to completion of Lumberman's Row sanitary. 11/2/22 ES

Comments: