CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223181

Address: 1401 NW RIVER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Piers/Caissons Inspection -

Commercial

Michael Harkins

Partial

Thursday, November

03, 2022

Informational:

1 Misc

- : PRECAST FIELD LIGHT POLE BASES :
- * PUMP WATER FROM PIERS BEFORE POURING *
- 10/7/22 PRECAST POLE BASE # 3 OF 27 BETWEEN FIELDS # 1 & # 2 23' DEEP

PIER REBAR PER PLAN

TYPE F3 -

10/10/22 # S4 BETWEEN FIELDS 1 & 2 42" DIA, 23' DEPTH, 18 # 7 BARS

VERTICAL W/ #4 HORIZONTAL TIES @ 12" -

- 10/10/22 S1 FIELD 1 AT BLEACHERS 42" DIA 21' DEPTH 18 # 7 BARS VERTICAL

W/#4 BARS HORIZONTAL TIES, S14 BETWEEN FIELDS 5 & 6

42" DIA 23' DEPTH 18 # 7 BARS W/ # 4 HORIZONTAL BARS @ 12" -

: ALSO CALLED IN ON PERMIT # 20201955 :

- 10/11/22 S2 FIELD 1 AT BLEACHERS 21' DEPTH S12 WEST SIDE FIELD 5/ PARKING LOT 21' DEPTH

S13 BETWEEN FIELDS 5 & 6 23' DEPTH, ALL SAME REBAR CAGE AS ABOVE -

- 10/13/22 S5 & S6 BETWEEN FIELDS 2 & 3 23' DEPTH

S11 FIELD 5 @ PARKING LOT 21' -

- 11/3/22 S15 & S16 BETWEEN FIELDS 6 & 7 23'-

- 11/3/22 2ND TRIP S7 & S8 BETWEEN FIELDS 3 & 4 -

_	
Comm	nantc
COIIIII	iciics.