CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20210263Address:1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
Miscellaneous Inspection		Robb Popp	Failed	Thursday, November 03, 2022	
Corrective	e Action Required:				
1	Miscellaneous	Parking lot located at 1801 NW Obrien Rd - Parking lot a is allowed to be utilized for its intended purpose. Outstanding items noted on the Occupancy inspections completed on 9/21/2021 shall be completed prior to full release.			
	Correction				
Corrective	e Action Required:				
2	Misc	10/24/22 PRE FINAL WALK	10/24/22 PRE FINAL WALK OF UNITS ONLY ON 2A:		
		-PROVIDE PERMANENT SIGNAGE THROUGHOUT			
		-PROVIDE SPARK RINGS AT ANY AND ALL RECEPTACLES SET BACK MORE THAN			
		1/4" TO NON COMBUSTIBLE FINISHES, AND EXTENDED TO FACE OF FINISH AT			
		ALL COMBUSTIBLE FINISHES THROUGHOUT			
		-ADDRESS THRESHOLD HEIGHTS GREATER THAN 1/2" AT EXTERIOR DOORS THROUGHOUT			
		-ACTIVATE AND UNCOVER	ALL SMOKE/ COMBO DETEC	TORS FOR INSPECTION	
		-PROVIDE LOCKOUTS AT A	LL HARDWIRED APPLIANCES	THROUGHOUT	
		2021- complete throughou			
		2022-Provide shower, rest compliant with 2017 A117.	room grab bars, and electri 1. NOT READY	cal panel height	
		•	ischarge line above bowl of	sink, COVER PLATE	
		2023/2025 mechanical-lab	el disconnects, secure mc,	missing sprinkler	

escutcheon, cover plates 2024, 2025-ok except for throughout conditions 2027-Seal penetrations at mechanical and secure whip, SPARK RINGS BEDROOM 2029- Provide hammer arrestor at kitchen, secure dishwasher discharge, provide gfci protection at laundry,seal penetrations in mechanical NOT READY 10/27/22

3029-install shower head and hvac, secure discharge line above bowl of the sink

3024-install shower head

3022-Complete electrical at sink, bad gfci at peninsula, spark rings at party wall, address deck threshold height

3027-secure mc and firecaulk linesets at mechanical, threshold height at

deck, loose receptacle near cooktop

3021-secure mc at mechanical

3023-bad gfci at living and kitchen, bad afci breaker at #24

Mechanical 23/25-complete electrical, install sprinkler escutcheon 3025-ok

11/3/22

4th floor not ready clear up previous items and throughout items before rescheduling

Comments: