

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Eric Sharp	Partial	Tuesday, November 08, 2022

Informational:

1 Misc

Began pressure testing A and C lines. The following segments passed:

A-3 to A-4  
A-4 to A-5  
A-5 to A-6  
A-7 to A-8  
A-5 to C-1

Segments C-1 to C-2 and A-6 to A-7 would not pass pressure test, Bair crew began digging up service laterals as they believed the issues would be there with their caps. C-1 to D-1 was not tested either, will be tested closer to completion of Lumberman's Row sanitary. 11/2/22 ES

Troy's was working on figuring out where the leak was on segment A-6 to A-7 before getting rained out. 11/4/22 ES

**Comments:**