

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector: | Outcome: | Date:                      |
|-------------------------|------------|----------|----------------------------|
| <b>Pavement-Surface</b> | Eric Sharp | Partial  | Tuesday, November 08, 2022 |

Informational:

|   |      |  |
|---|------|--|
| 1 | Misc | Performed proof roll with 20.24 ton load on northern parking lot and all of Black Twig Cir. Only area with issue was Far East end near connection to existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES |
|   |      | Seal-O-Matic laying 3" of Type 2 R base asphalt on Black Twig. 7/20/22 ES  |
|   |      | Seal-O-Matic laying 2" of Type 2 R base asphalt on Black Twig. 7/21/22 ES  |
|   |      | Seal-O-Matic laying Type 3R surface asphalt on Black Twig Cir. 11/7/22 ES  |

**Comments:**