CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220226

Address: 4871 SW RAINTREE PKWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Tuesday, November

Residential 08, 2022

Corrective Action Required:

1 Misc -provide protection plates at DWV stud penetrations master water closet

-complete vent line master bath attic, cut out for can light -min 24" lap between dbl top plate break - see master bed

-complete elevator shaft wall and fireblock, fireblock at attic and fireblock

between studs at basement top plate

-solid block all sheathing breaks, nail all zip board exterior sheathing to

blocking per plan

-complete framing for dumbwaiter with truss flooring modifications

complete, have mitek engineer letter in site at reinspection

-fur down for mechanical at storage room basement (fireblock vertical to

horizontal at the soffit end)

-seal penetrations at basement bath

-nail protection plate at NM romex wet bar basement den

-secure main water line pex to stud

-support DWV every 48" oc, traps not considered support

Comments: