

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204934  
Address: 1442 NE DOUGLAS ST, LEES SUMMIT, MO 640861444 NE DOUGLAS ST, LEES SUMMIT, MO  
640861446 NE DOUGLAS ST, LEES SUMMIT, MO 640861440 NE DOUGLAS ST, LEES  
SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	John Jackson	Partial	Wednesday, November 09, 2022

Informational:  
1 Misc ( JMJ ) 09/23/22 On Friday Concrete contractor resumed installation of the concrete pavement for the parking lot. Contractor poured south center area of the lot completing everything for the lot except back drive through area. Contractor sawed concrete poured day before.  
10/05/22 Wednesday JMJ ( Charlie's Concrete )  
Parking lot was completed last week also saw cut were made.

Informational:  
2 Misc 11/09/22 Wednesday JMJ ( Charlie's Concrete )  
Contractor is grading and setting forms for wrap around driveway for the backside of building.

**Comments:**