

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222496

Address: 2501 NE COLBERN RD, LEES SUMMIT, MO 640862601 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Partial	Wednesday, November 09, 2022

Informational:

1	Misc	10-4-22 AN we now have approved plans. Redford has begun trenching to start laying the low pressure sewer main
		10-5-22 AN spoke with Patrick from Redford, need tracer wire on sewer main and services .
		10-5-22 AN crew is installing the tracer wire on the main and to the check valve . Pic of check valve attached
		10-20-22 AN. Redford is still working on the sewer by the entrance of blackwell. All three cul de sac are now completed
		11-9-22 AN boring company has began boring on blackwell

Comments: