

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20220623  
Address: 2030 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Thursday, November 10, 2022

Corrective Action Required:

2 Misc

- nail all exterior wall corners to code
- fire block kN laundry wall to ceiling space -bottom plate penetration in master N shower wall
- fire block W master wall to ceiling space
- missing hanger on ceiling joist Avicenna master
- missing nails in hangers above master bed entry
- fire block fire place to ceiling space.
- uncover and/or address s3.2 10
- missing nails in hangers above bed 3
- midway strap dwv in front entry
- fire block beam ends in basement
- fire block W wall to furr down in bed 4
- address over notched joist above basement wet bar
- address joist above wet bar holes drilled closer than 2" to each other
- address over notched stud in basement living room E wall
- all anchor bolts to be in the middle 1/3 of sill plate
- seal penetrations in joist space used for RA above basement living room
- 2 1/2" through bolts at each deck post to beam connection

**Comments:**