

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204934

Address: 1442 NE DOUGLAS ST, LEES SUMMIT, MO 640861444 NE DOUGLAS ST, LEES SUMMIT, MO
640861446 NE DOUGLAS ST, LEES SUMMIT, MO 640861440 NE DOUGLAS ST, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Thursday, November 10, 2022

Informational:

1 Misc

11/10/22 Thursday JMJ (Star Development)

After LS Water came out to tap water main for 1" irrigation & 2" domestic service lines and found that there was not enough distance from water joint to installed.

LS Water Director has approved a installation of fire hydrant and tap the 2" domestic off the newly installed pipe. The new addition has been uploaded to City View.

Comments: