

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20225181  
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                    | Inspector:   | Outcome: | Date:                     |
|--------------------------------|--------------|----------|---------------------------|
| <b>Pavement-Aggregate Base</b> | Ryan Heckman | Partial  | Monday, November 14, 2022 |

Informational:

1 Misc

11-9-22 RH. Geogrid was placed on subgrade with a 1 foot overlap. Aggregate was then brought in and started to be graded and rolled into place.

11-10-22 RH. Aggregate continues to be placed and compacted with a flat drum roller.

11-14-22 RH. Aggregate is placed and compacted. There is still some grading that needs to be done. Contractor is not on site today.

**Comments:**