

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20222496

Address: 2501 NE COLBERN RD, LEES SUMMIT, MO 640862601 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Adam Nacke	Partial	Monday, November 14, 2022

Informational:

1	Misc	10-4-22 AN we now have approved plans. Redford has begun trenching to start laying the low pressure sewer main 10-5-22 AN spoke with Patrick from Redford, need tracer wire on sewer main and services . 10-5-22 AN crew is installing the tracer wire on the main and to the check valve . Pic of check valve attached 10-20-22 AN. Redford is still working on the sewer by the entrance of blackwell. All three cul de sac are now completed 11-9-22 AN boring company has began boring on blackwell 11-10-22AN. Still boring 11-14-22 AN. All the boring is completed and we will test the line before it is connected to the main
---	------	--

**Comments:**