



---

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

---

Permit #:PRPWRW20225669, Public Works Right of Way Permit  
Address: 600 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit Inspection</b>	Nick Scott	Partial	Wednesday, November 16, 2022

**Corrective Action Required**

1	Misc	site visited and it appears that driveway meets city standards. I told Brad that today it would be too cold to pour concrete. He is going to wait until next week when it is warmer. He has another driveway at the same location that he is going to tear out and pour. He will call me up when he needs that done.
---	------	--

**Comments:**