

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215762  
Address: 504 SE DAVID RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Tom Taylor	Passed	Wednesday, November 16, 2022

Informational:  
1 Misc 8-8-22 RH. Driveway was formed up and aggregate placed and compacted.

8-12-22 RH. Driveway was poured and covered the sanitary sewer MH 58-064.  
This will need to be located and uncovered.

Informational:  
2 Misc On Wednesday, 11-16-2022 I performed and passed a visual inspection for the adjustment completed for the Man hole located and adjusted completed.

**Comments:**