

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Friday, November 18, 2022

Informational:

1	Misc	Linaweaver onsite cutting grade and hauling excess material from job site. 8/10/22 ES
		Linaweaver onsite cutting grade and hauling excess material from job site. 8/11/22 ES
		Linaweaver spreading MoDot type 5 rock across parking lot for base. 8/18/22 ES
		Linaweaver onsite working on parking lot base again and hauling out excess dirt. 8/19/22 ES
		Linaweaver removing excess dirt/fill materials. 8/22/22 ES
		Linaweaver recutting swell on west side of building. 8/22/22 ES
		Linaweaver working on grading and backfilling areas outside of parking lot. 8/23/22 ES
		Linaweaver working on raising grade of pavement areas. Using AB3 and compacting with a roller. 10/11/22 ES

Linaweaver completed rock grading. Glynn called to schedule proof roll at 10am tomorrow. 10/12/22 ES

Linaweaver onsite grading areas and hauling off excess materials. 10/14/22 ES

Site grading was completed and sprinkler system installed. Should be laying sod on 11/21/22. 11/18/22 ES

Comments: