

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Friday, November 18, 2022

Informational:

1 Misc

ESS backfilling curbs and final grading on parking lot area. 7/15/22 ES

Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES

ESS grading along south parking lot of apartments. 7/18/22 ES

Seal-O-Matic doing sub base stabilization and ESS continues working on grade on south parking lot of apartments. 7/19/22 ES

Seal-O-Matic finished tilling in cement treatment for sub base, ESS working on grading. 7/20/22 ES

ESS grading parking lot area in prep for proof roll. 7/21/22 ES

ESS grading aggregate on south parking lot. 7/26/22 ES

South lot graded and prepared for curb proof roll. 7/29/22 ES

Performed proof roll with 20.10 ton load. Passed. 8/1/22 ES

ESS backfilling along sidewalks on Lowenstein Dr. 9/16/22 ES

Areas along parking lot and sidewalks has all been backfilled on southern edge of Lot 7A. 9/26/22 ES

Areas along north side of apartment and in interior courtyard still need grading completed. 11/18/22 ES

Comments: