

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO  
64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Passed	Friday, November 18, 2022

Informational:

1 Misc

Chris from ESS set #4 bars every 12 inches while adjusting heights for the 3 field inlets. RP 3-3-22

Informational:

2 Misc

Rudy's crew was going to start on roof drains, but had limited access and issues with over poured footings. ESS will work on these at a later time when congestion and materials aren't in the way. 5/19/22 ES

Steve's crew completed roof drains along apartment buildings. 11/18/22 ES

**Comments:**