

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Passed	Friday, November 18, 2022
Informational: 1 Misc	Rudy's crew laid 170 feet of 36 inch HDPE storm pipe. They also set curb inlet B-2. RP 3-21-22		
Informational: 2 Misc	Tyler's crew laid 60 feet of 36 inch HDPE storm pipe. They also set curb inlet B-3. RP 3-28-22		
Corrective Action Required: 3 Misc	Tyler's crew laid 60 feet of 18 inch HDPE storm pipe for line C. Brandon's crew laid 60 feet of 18 inch HDPE storm pipe and end section B-4. They also started on line A, but they didn't have adequate compacted fill. I informed them that they need to remove the pipe and do it again. RP 3-29-22		
Informational: 4 Misc	Rudy's crew finished up lines A and C. They removed the section that was wrong on line A and did it properly this time. They also poured collars and inverts for C-1 and C-2. RP 4-4-22		
Informational: 5 Misc	Collars and inverts have been poured for curb inlets A-1, A-2, B-2 and B-3. Rudy's crew set curb D-1 and laid 120 feet of 18 inch HDPE storm pipe for line D. RP 4-5-22		
Informational: 6 Misc	Rudy's crew laid 60 feet of 18 inch HDPE storm pipe. They hit an existing water line, that Water believes went to the vacant property next door. They		

Informational:  
7 Misc just cut and capped the line. RP 4-7-22

Informational:  
8 Misc Rudy's crew laid 60 feet of 18 inch HDPE storm pipe. They also set curb inlets D-2 and G-1. RP 4-8-22

Informational:  
9 Misc Rudy's crew laid 100 feet of 18 inch HDPE storm pipe for line D. RP 4-9-22

Informational:  
10 Misc Rudy's crew laid 110 feet of 18 inch HDPE storm pipe and 35 feet of 15 inch HDPE storm pipe for line D. They also set curb inlets D-3 and D-4. RP 4-11-22

Informational:  
11 Misc Rudy's crew laid 34 feet of 18 inch RCP storm pipe and set curb inlet H-1. RP 4-12-22

Informational:  
11 Misc Rudy's crew installed HDPE pipe from box D-1 on private line to E-2 on permit 2021 5290 Lowenstein Dr improvements. Also poured collars and invert on box D-1. 5/17/22 ES

Storm structures are all installed and functioning. 11/18/22 ES

**Comments:**