

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Eric Sharp	Partial	Friday, November 18, 2022

Informational:

1 Misc

Adam's crew began construction on line 1800. Cut a doghouse into existing box 801 and ran 5 sticks of 18" HDPE pipe out. Poured collar on pipe going into box 801. 11/14/22 ES

Adam's crew began construction on line 1600. Set flared end section and began working towards box 1601. 11/16/22 ES

Adam's crew put in 10 sticks of pipe on 11/16/22 and another 2 sticks today. 11/18/22 ES

Comments: