

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220175  
Address: 2042 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Monday, November 21, 2022

Corrective Action Required:

1 Misc

- sheathing breaks at garage portal to occur in the middle 24" of the portal leg
- address rafters landing on blocks throughout
- provide proper slope for dwv above master walk in closet
- fire block vertically to horizontally at NW REC room beam
- missing top plate nailing , anchor bolts and nailing at basement cspf
- fireblock E wall in basement bath into furr down
- fireblock E bed 4 wall into furr down
- address holes drilled through floor joist near service panel multiple holes drilled closer than 2"

**Comments:**