

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220590
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Monday, November 21, 2022

Informational:

1 Misc

11/16/22 Wednesday JMJ (Remas Concrete)

Contractor poured the curbs at the South end of project approximately 10yards.
Blankets are own site to cover curbs.

11/21/22 Monday JMJ (Remas Concrete)

Inspected forms and materials for curbs for drive through. Alpha & Omega testing did the third party inspection on the subgrade and will test concrete poured for the project. Concrete for drive through curbs will be poured around 1:00PM.

Comments: