

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Ryan Heckman	Partial	Monday, November 21, 2022

Informational:

1 Misc

11-10-22 RH. The old parking lot was cut out from around new building. Grade was being cut down where old asphalt was. Once the grade is cut down to final grade the Geogrid will be placed.

11-17-22 RH. Still waiting for weather to be warmer before placing grid and aggregate. Weather is to cold to work on parking lot.

11-21-22 RH. Once parking was at final grade contractor started laying down geo grid and aggregate base. Base was rolled in as it was placed. Proof roll will be scheduled for tomorrow.

Comments: