

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Adam Nacke	Failed	Monday, November 21, 2022

Corrective Action Required:

1	Miscellaneous Correction	11-21-22 AN. Proof roll failed. Base aggregate is too wet and there is pumping and ruts from the 20 ton load. No curb area pavement can be put down until a passing proof roll
---	--------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: